



Magnolia Avenue Streetscapes Phase II Project

Project Description: This project will replace the existing sidewalks and curb, and reconstruct the roadway as needed along E Magnolia Avenue between N Myrtle Street and N Bertrand Street to provide for better pedestrian access while allowing for street amenities such as trees, lighting, etc. Streetscape enhancements include new stamped crosswalks and landscaped center medians with designated left turns, wider sidewalks and bike lanes, designated on-street parking, street trees and landscaping, new traffic signal upgrades, and LED pedestrian and street lighting.



Groundbreaking Ceremony – August 9, 2018



Magnolia Avenue – Phase II – August 2019

Schedule:

Bid Opening: November 21, 2018
Notice to Proceed: March 25, 2019
Contract Completion Date: November 19, 2019

Current Contract Price: \$ 2,877,277

Engineering Department September 2019 Status: Temporary traffic control has been installed and lane shifts have been implemented. The contractor is currently performing demolition work and constructing medians and sidewalk.

Project Designer: Barge Design Solutions, Inc.
Construction Contractor: McKinnon Construction Company, LLC

City of Knoxville Contact
Construction Engineer: Robin Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Madeline Rogero, Mayor

James R. Hagerman, PE
Director of Engineering