



# 2021 Curb Cuts Project Phase II Project

**Project Description:** This project will install or improve approximately 65 curb cuts in existing sidewalks to make them fully accessible. This project also includes drainage improvements and new curb cuts at the intersection of Western Avenue and Seventeenth Street to improve pedestrian accessibility at this intersection. It is generally the intent of this project to install curb cuts at locations that are planned to be resurfaced within the next few years.



**Before Construction**



**After Construction**

**Schedule:**

Bid Opening: July 16, 2021  
Notice to Proceed: October 25, 2021  
Contract Completion Date: May 15, 2022

**Current Construction Contract Price:**  
\$352,699

**Engineering Department June 2022 Status:** This construction contract was awarded at the August 10, 2021 City Council Meeting. The contractor is currently working in Council Districts 1,4,5 & 6. The contractor recently completed the difficult curb cut installation at N Seventeenth Street and Western Avenue. Poor weather has delayed this entire project’s completion. A close out Change Order was approved at the May 2022 City Council Meeting. This project is complete.

**Project Designer:** City of Knoxville  
**Construction Contractor:** Design and Construction Services, Inc.

**City of Knoxville Contact**  
**Construction Engineer:** Amanda Koenig, PE (865) 215-6100



CITY OF KNOXVILLE  
Indya Kincannon, Mayor

W. Harold Cannon, Jr., P.E.  
Engineering Director