



Magnolia Avenue Streetscapes Phase II Project

Project Description: This project will replace the existing sidewalks and curb, and reconstruct the roadway as needed along E Magnolia Avenue between N Myrtle Street and N Bertrand Street to provide for better pedestrian access while allowing for street amenities such as trees, lighting, etc. Streetscape enhancements include new stamped crosswalks and landscaped center medians with designated left turns, wider sidewalks and bike lanes, designated on-street parking, street trees and landscaping, new traffic signal upgrades, and LED pedestrian and street lighting.



Magnolia Avenue – Phase II – May 2020



Magnolia Avenue – Phase II – May 2020

Schedule:

Bid Opening: November 21, 2018
Notice to Proceed: March 25, 2019
Contract Completion Date: November 19, 2019

Current Contract Price: \$ 2,521,282

Engineering Department December 2020 Status: The asphalt overlay, final pavement markings and XD-Print crosswalks are complete. The contractor is finalizing punch list items. The project is complete.

Project Designer: Barge Design Solutions, Inc.

Construction Contractor: McKinnon Construction Company, LLC

City of Knoxville Contact

Construction Engineer: Robin Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Indya Kincannon, Mayor

W. Harold Cannon, Jr., P.E.
Engineering Director