



2022 Curb Cuts Project

Project Description: This project will install or improve approximately 67 curb cuts in existing sidewalks to make them fully accessible. It is generally the intent of this project to install curb cuts at locations that are planned to be resurfaced within the next few years. The July 12, 2022 change order approval will allow for nine additional curb cuts at Summit Hill Drive and Martin Luther King Jr Avenue and curb cut and sidewalk improvements at Summit Hill, Walnut Street and Wall Avenue to ensure ADA compliance. This change order will also add one bus shelter pad and a landing pad for KAT.



Before Construction



After Construction

Schedule:

Bid Opening: December 29, 2021

Notice to Proceed: April 4, 2022

Contract Completion Date: January 16, 2022

Current Construction Contract Price: \$463,428

Engineering Department February 2023 Status: This construction contract was awarded at the January 25, 2022, City Council Meeting. A preconstruction meeting was held on March 29, 2022. Change Order #1 was approved at the July 12, 2022, City Council Meeting. The contractor has completed all work in Council District 5 and Council District 6. Change Order #2 was approved at the September 20, 2022, City Council Meeting. The project is complete.

Project Designer: City of Knoxville

Construction Contractor: Whaley Construction, LLC

City of Knoxville Construction Contact: Amanda Koenig, PE (865) 215-6100



CITY OF KNOXVILLE

Indya Kincannon, Mayor

Thomas V. Clabo, P.E.
Engineering Director