



Fort Kid Renovations Site & Sidewalk Project

Project Description: This project consists of two components. The first component was for playground suppliers to provide a proposal for a unique new playground which will include installation. The second component includes site grading for the playground, relocation of a sanitary sewer line, and the grading and construction of an accessible ramp from Worlds Fair Park Drive.



Fort Kid – Spring 2023 – Construction Complete



Ribbon Cutting – March 6, 2023

Schedule:

Bid Opening:

N/A

Notice to Proceed:

July 5, 2022

Contract Completion Date:

January 31, 2023



Fort Kid – Fall 2023 – Construction Complete

Current Construction Contract Price: \$489,555.00

Engineering Department December 2023 Status: The contractor is currently working on three sewer laterals and the retaining walls around the ramp from Worlds Fair Park Drive to the parking lot. KUB is working to acquire an easement necessary to relocate utilities that are in conflict with our project. A change order was approved at the October 18, 2022, City Council Meeting to adjust quantities to meet field conditions and install a crosswalk to the Knoxville Museum of Art. The project is complete.

Project Designer:

Great Southern Recreation, LLC and Hedstrom Landscape Architecture, LLC

Construction Contractor: Design and Construction Services, Inc.

City of Knoxville Construction Contact: Amanda Koenig, PE (865) 215-6100



CITY OF KNOXVILLE

Indya Kincannon, Mayor

Thomas V. Clabo, P.E.
Engineering Director