

Third Creek Resurfacing Phase I Project



Project Description: This project involves the resurfacing of approximately 7,575 feet of Third Creek Greenway from Sutherland Avenue to S Concord Street.

Schedule:

Bid Opening: July 5, 2023 Notice to Proceed: October 9, 2023 Contract Completion Date: December 7, 2023

Current Construction Contract Price: \$331,924

Engineering Department January 2024 Status: This construction contract was awarded at the July 25, 2023 City Council Meeting. A pre-construction meeting was held on September 27, 2023. The contractor is currently working on punch list items. A Change Order to increase the contract to pay for quantitiy overruns and to extend the contract through January 31, 2024 will be considered at the January 9, 2024 City Council Meeting.

Project Designer: City of Knoxville **Construction Contractor:** APAC Atlantic, Inc.



City of Knoxville Contact Construction Engineer: Amanda Koenig, PE (865) 215-6100