



# 2019 Sidewalk Replacement Project

**Project Description:** This project removes and replaces 48,000 square feet of sidewalks at the following locations:

- Cecil Avenue – 2000 block (odd side)
- Cecil Avenue – 2400–2500 block (both sides)
- Clearview Street - 2900 block (odd side)
- Clinch Avenue – 1600 block (both sides)
- Clinch Avenue - 1700 block (odd side)
- Edgewood Avenue – 2200 block (odd side)
- Eighteenth Street - 500 block (even side)
- Freemason Street – 800–1000 block (both sides)
- Hannah Avenue – 1300-1400 block (odd side)
- Haynes Place – 600 block (odd side)
- Laurel Avenue - 1700 block (even side)
- Middlebrook Pike – 3700–4300 block (even side)
- Parkview Avenue – 2000 block (even side)
- Seventeenth Street - 300 block (both sides)
- Washington Pike – 4400-4600 block (odd side)



**Portion of sidewalk within 2400 block of Cecil Avenue to be replaced**



**Portion of sidewalk within 2200 block of Edgewood Avenue to be replaced**

## **Schedule:**

- Bid Opening: December 12, 2018
- Notice to Proceed: March 18, 2019
- Contract Completion Date: October 8, 2019

**Current Contract Price:** \$ 600,051

**Engineering Department January 2020 Status:** The project is complete.

**Project Designer:** City of Knoxville

**Construction Contractor:** Charles Ingle Trucking, Inc. dba Ingle Paving

**City of Knoxville Contact**

**Construction Engineer:** Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE  
Madeline Rogero, Mayor

James R. Hagerman, PE  
Director of Engineering