



## Eutaw Place Roadway Stabilization Project

Project Status (as of March 2012)

**Project Description:** This project will consist of constructing 55 linear feet of auger cast pile wall and guardrail to address a slope failure along the south side of Eutaw Place. A contract was executed between the City of Knoxville and Cozy Excavation & Contracting, LLC for the Eutaw Place Roadway Stabilization Project.



**Eutaw Place  
Looking West –Construction Complete**

**Schedule:**

Bid Opening: July 2011

Notice to Proceed: November 2011

Contract Completion Date: January 2012

**Current Status:** Contractor performing final dress-up and rip-rap installation.

**Current Contract Price:** \$ 111,680

**Project Designer:** City of Knoxville

**Construction Contractor:** Cozy Excavation & Contracting, LLC

**City of Knoxville Contact**

**Construction Engineer:** Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE  
Madeline Rogero, Mayor

Christi Branscom  
Director of Public Works

James R. Hagerman, PE  
Director of Engineering

Stephen J. King, PE  
Deputy Director of Engineering