



2014 Neighborhood Drainage Project – Phase I

Project Description: This project will address drainage issues at various sites throughout the City and include: Boyd Street, N Cherry Street, Forest Park Boulevard at Newcom Avenue and Strong Alley.



Forest Park Boulevard at Newcom Avenue

Schedule:

Bid Opening: October 7, 2015

Notice to Proceed: February 29, 2016

Contract Completion Date: January 23, 2017

Current Contract Price: \$ 1,045,533

Engineering Department December 2016 Status: Boyd Street is complete. Revised plans have been sent to the contractor for pricing. The contractor began work on Strong Alley on October 24, 2016 and is currently working on Strong Alley and N Forest Park Boulevard.

Project Designer: Fulghum, MacIndoe, & Associates, Inc.

Construction Contractor: Adams & Sons, Inc.

City of Knoxville Contact

Construction Engineer: Robin Tipton, PE (865) 215-6100



CITY OF KNOXVILLE

Madeline Rogero, Mayor

James R. Hagerman, PE
Director of Engineering