





2021 Third Creek Greenway Repair Project

Project Description: This project will repair approximately 500 linear feet of greenway and stabilize the stream bank along Third Creek.



Schedule:

Bid Opening: November 4, 2021

Notice to Proceed: November 28, 2022

Contract Completion Date: February 10, 2023

Current Contract Price: \$336,619

Engineering Department April 2023 Status: The contract was awarded in November 2021. Notice of Coverage for the TDEC General ARAP Permit was received November 1, 2021. D.R. Phillips agreed to hold the contract until Fall 2022. TVA 26A Permit was approved October 21, 2022. Change Order #1 revised pricing given the long lead time between the bid opening and project kickoff. The contractor has completed all site work and the City is working on the project close out.

Project Designer: Civil & Environmental Consultants, Inc.

Construction Contractor: D.R. Phillips, LLC

City of Knoxville Construction Contact: Amanda Koenig, PE (865) 215-6100



CITY OF KNOXVILLE

Indya Kincannon, Mayor

Thomas V. Clabo, P.E.
Engineering Director