



Fountain City Lake Repair Project



Project Description: This project will replace the outlet structure from Fountain City Lake to First Creek. This work is essential to better control the level of water in the lake and allow for future maintenance activities to occur.

Schedule:

Bid Opening: July 29, 2014

Notice to Proceed: September 29, 2014

Contract Completion Date: December 12, 2014

Current Contract Price: \$ 58,128

February 2015 Status: The project is complete.

Project Designer: Fulghum MacIndoe Associates, Inc.

Construction Contractor: Claiborne Hauling, LLC

City of Knoxville Contact

Construction Engineer: Robin Tipton, PE (865) 215-6100

