



Old Broadway Sidewalks Project

Project Description: This project will construct approximately 3,800 linear feet of sidewalk/greenway along Old Broadway from the northern intersection with Broadway to the intersection of Mineral Springs Avenue with Broadway.

This project provides a multimodal facility that connects Fountain City to the neighborhoods south of Sharps Ridge and separates users from the heavily traveled interchange of Broadway at I-640.



OLD BROADWAY SIDEWALKS PROJECT
CITY OF KNOXVILLE, TENNESSEE

BARGE
DESIGN SOLUTIONS.

Schedule:

Bid Opening: February 23, 2023

Notice to Proceed: July 12, 2023

Contract Completion Date: July 10, 2024

Current Construction Contract Price: \$2,544,793

Engineering Department March 2024 Status: The original construction contract was awarded at the February 23, 2021, City Council Meeting. Based on a request from TDOT, the project was redesigned at the Mineral Springs Road intersection and north of the I-640 off-ramp. The new construction contract was awarded at the March 21, 2023, City Council Meeting. A Preconstruction Meeting was held on June 27, 2023. A signed TDOT Grading Permit was received on July 7, 2023. The contractor is currently working on drainage along Old Broadway between Greenway Drive and Dutch Valley Drive.

Project Designer: Barge Design Solutions, Inc.

Construction Contractor: Whaley Construction, LLC

City of Knoxville Construction Contact: Amanda Koenig, PE (865) 215-6100



CITY OF KNOXVILLE
Indya Kincannon, Mayor

Thomas V. Clabo, P.E.
Engineering Director